

CSVT NORTHERN SECTION STATUS AND SCHEDULE

1st Contract — River Bridge

- ◆ Awarded October 2015 — Trumbull Corporation — \$156 million
- ◆ Work began January 2016 — 50% complete



Construction of CSVT/PA 147 Interchange at Ridge Road



River Bridge Construction

2nd Contract — Earthwork/Structures North of River

- ◆ Awarded October 2016 — Trumbull Corporation — \$61 million
- ◆ Work began November 2016 — 65% complete

3rd Contract — Earthwork/Structures South of River (US 15 Interchange)

- ◆ Awarded April 2017 — New Enterprise Stone & Lime — \$37 million
- ◆ Work began May 2017 — 25% complete



Temporary Bridge over US 15

4th Contract — Paving

- ◆ Anticipated bid opening - 2019

Overall

- ◆ Anticipated opening to traffic - 2022